	Fairfax Industrial District List of Needed Railroad Crossing Repairs (April 12, 2019)									
					No.	Apron	Track			
	Crossing				Of	Repair	Repair			
	No.	GPS Lat	GPS Long	Location Description	Tracks	Priority	Priority	Description Codes & Comments		
						Code 1-4	Code 1-4	Approaches	Tracks	Status
1	814980L*	39.1465972	-94.6137167	Sunshine Rd. approx. 300 ft. west of Chrysler Rd.	1	1	1	AD: EB & WB, ES & WS	PD: EB & WB; UTPE: EB & WB; PRM: EB & WB	*UG looking into with UP
2	814988R	39.1460444	-94.6324500	10th St. approx. 420 ft. north of Esplanade	1	2	1	UAPE: SB, WS	UTPE, PD, RP: NB & SB	*UG looking into with UP
3	814993M	39.1502139	-94.6212083	Kindleberger approx. 200 ft. east of 7th St. Trfy.	2	2	1	AD: EB, IL & OL	PD & RP: EB, IL & OL; WB, OL	*UG looking into with UP
4	814973B*	39.1429528	-94.6213583	Funston Rd. approx. 200 ft. east of 7th St. Trfy.	2	2	1	UAPE: EB & WB; AD: EB, WS	RP: EB & WB (East Track); ADBT: EB & WB	*UG looking into with UP
5	814965J*	39.1356639	-94.6101028	Donovan Rd. approx. 250 ft. east of Fairfax Trfy.	3	2	1	AD: WB, IL, ES	UTPE, PD, RP: EB & WB, IL OL	*UG looking into with UP
6	814992F*	39.1502000	-94.6231694	Kindleberger approx. 300 ft. west of 7th St. Trfy.	4	3	1	AD: EB, IL, WS	PD, UTPE, RP, RPM: EB & WB, IL & OL (3 Trks not in use)	*UG looking into with UP
7	814985V	39.1466667	-94.6305722	Sunshine Rd. approx. 75 ft. west of Bartlett Grain Elev.	3	3	1	AD: WB, ES	PD & UTPE: EB & WB, IL & OL; RPM: WB, IL, OL	*UG looking into with UP
8	814983G*	39.1465944	-94.6212806	Sunshine Rd. approx. 200 ft. east of 7th St. Trfy.	2	3	1	AD: EB, ES & WE & WB, ES	PD (Middle), RP, PS, ADBT: EB, OL, ES	*to be milled & overlayed 6/15 or 6/16
9	814976W*	39.1429722	-94.6141611	Funston Rd. approx 400 ft. west of Chrysler Rd.	1	4	1	----------	UTPE: EB & WB	*UG looking into with UP
10	814986C	39.1466583	-94.6326389	Sunshine Rd. approx. 650 ft. west of Bartlett Grain Elev. at Exxon	1	1	2	AD: WB, WS	UATE: WB, WS	
11	814989X	39.1458083	-94.6328500	10th St. approx. 275 ft. north of Esplanade	1	3	2	AD: SB, NS & SS	PD: NB & SB; UTPE: NB & SB	
12	814962N	39.1305611	-94.6116083	Quindaro approx 130 ft. west of Fairfax Trfy. (Tracks rated E-W)	2	3,3	2,2	AD: EB & WB; AD: EB & WB	UTPE: EB & WB; UTPE: EB & WB	
13	814955D	39.1233611	-94.6110083	Fairfax Trfy. approx .5 mi. south of Quindaro Rd. (Near FDD)	1	4	2	----------	UTPE, PS, RP: SB,OL, SS; PD: NB, OL, SS	
14	814987J	39.1466778	-94.6349917	Sunshine Rd. approx. 300 ft east of the BPU Guard Shack	1	1	3	AD: EB & WB, WS	PD: WB	
15	814957S	39.1285944	-94.6105972	Fairfax Trfy. approx .15 mi. south of Quindaro Rd. (Near Phillips)	1	3	3	AD:NB,OL	PD: SB, OL, NS; RP:NB,OL	
16	814972U	39.1424083	-94.6213694	Stanley Rd. at Industrial Lumber Co.	2	3	3	AD: NS & SS	ADBT	
17	814969L	39.1384444	-94.6163472	Stanley Rd. west entrance into CertainTeed	1	3	3	AD: NB & SB	PD & PS: NB; PD: SB	
18	814970F	39.1377056	-94.6154194	Stanley Rd. east entrance into CertainTeed	1	3	3	AD: NB, SS	PD: NB & SB	
19	814966R	39.1356833	-94.6119889	Stanley Rd. approx. 250 ft. west of Fairfax Trfy.	1	3	3	AD: SS	PD: EB & WB	
20	814963V	39.1356500	-94.6061640	Donovan Rd. approx. 1,400 ft. east of Fairfax Trfy.	3	3	3	PH: EB, ES	ADBT	
21	814997P	39.1530530	-94.6240000	Harvestor Rd. approx 500 ft. west of US 169 Bridge	1	3	3	AD: NB & SB, NS	GSBT	
22	814995B	39.1536000	-94.6210750	Brinkerhoff Rd. approx. 350 ft. east of US 169 Bridge	1	3	3	AD: EB & WB	ADBT: EB & WB	
23	No Crossing No	39.1394610	-94.5942860	Donovan Rd. approx. 140 ft west of levee	1	3	3	UAPE: WB, ES (Needs Gravel)	UPTE: ES & WS (Panels are Wooden)	
24	814975P	39.1429611	-94.6177861	Funston Rd. approx. 250 ft. west of Fiberglass Rd.	1	4	3	----------	PD: WB, ES	
25	814968E	39.1396361	-94.6178528	Stanley Rd. at SW corner of Central Solutions Bldg.	1	4	3	----------	PD: NB & SB	
26	429473T	39.1303417	-94.6124361	Quindaro approx 380 ft. west of Fairfax Trfy. (Tracks rated E-W)	4	3,3,3,4	4,2,4,4	AD: EB & WB; AD: EB & WB; AD: WB; -----	-----; PD & UPPE: WB; -----; -----	
27	906633V	39.1448417	-94.6168472	Fiberglass Rd. approx. 680 north of Funston Rd.	1	1	4	UATE: NB & SB	----------	
28	814982A*	39.1465806	-94.6177250	Sunshine Rd. approx. 250 ft. west of Fiberglass Rd.	1	2	4	AD: EB & WB, ES & WS; UAPE: EB, OL	----------	*to be milled & overlayed 6/15 or 6/16
29	429475G	39.1456361	-94.6330917	10th St. approx. 180 ft. north of Esplanade	3	3	4	AD: SB, NS & ADBT	----------	
30	814961G	39.1311056	-94.6099056	Quindaro approx 380 ft. east of Fairfax Trfy.	1	3	4	PH: WB, ES	----------	
31	814994U	39.1536640	-94.6217470	Brinkerhoff Rd. approx ft. 180 east of US 169 Bridge	1	3	4	AD: NB, ES	----------	
32	814977D	39.1429667	-94.6118167	Funston Rd. approx. 250 ft. west of Fairfax Trfy.	2	4	4	----------	----------	

*UG has committed $300k to repairs, typically there is a 50/50 split between UG and UP for repairs

Repair Priority Codes

1 - Major Repair Required
2 - Medium Repair Required
3 - Minor Repair Required
4 - No Repair Required

Description Codes

AD = Approach Deterioration
PD = Panel Deterioration
PH = Pothole
PS = Panel Settling
RP = Rocking Panel
RPM = Rubber Panel Movement
UTPE = Uneven Track-Panel Elevations
UATE = Uneven Approach-Track Elevations
UAPE = Uneven Approach-Panel Elevations
UPPE = Uneven Panel-Panel Elevations
PDBT = Pavement Deterioration Btwn Tracks
ADBT = Asphalt Deterioration Between Tracks
GSBT = Gravel Settlement Between Tracks

Location Codes

EB = Eastbound
WB = Westbound
NB = Northbound
SB = Southbound
ES = East Side
WS = West Side
NS = North Side
SS = South Side
OL = Outside Lane
IL = Inside Lane

Railroad Crossing Photos - April 2019

Fairfax Railroad Crossing Photos - Apr 2019 - In numerical order

429473T

429475G

814926N
1 of 2

814926N
2 of 2

814955D

814957S

814961G

814961G

814962N

814963B

814965J

814966J

814968E

814969L

814970F

814972U

814973B

814975P

814976W

814977D

814980L

814982A

814983G

814985V

814986C

814987J

814988R

814989X

814992F

814993M

906633V

914055D